

APPLICATION No.: 10644TAP CLEARED LOCATION: 206 TinkhamOWNER: Alexander Zerkowski

MEASURES: $5/8"$
E from Ashley Blvd. 223.9 ft.
N from S. line Tinkham 9.0 ft.
W from E line house 8.0 ft.

July 7, 1954 Renewed from main to a point 1 ft. inside the curbstop
11 ft. of $3/4"$ copper tubing 1 $3/4"$ copper stop
1 $3/4"$ cop. to I.f.cplg. 1 wipe joint

4/11/79: Franklin Const. renewed serv. from the main to the prop. line.
18 ft.- $3/4"$ copper; $3/4"$ curb stop; Caldwell stop box; $5/8"$ x $3/4"$
Fig. 413; $5/8"$ x $3/4"$ lead-cop. adapt. XS;

6/13/2018 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (Ft) N/A

Distance curb stop to meter (Ft) 15.5

14.5 + 1' wall

Distance from curb face to curb stop (Ft) 2

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 18.5

15.5 + 3' WHIP

Curb stop replaced: no Corporation replaced: no

Ballvalve replaced: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
5/11/66		5/8	Hersey F.	1706104					

CHARGE OUTS

