

APPLICATION No.: 10706

LOCATION: 914 Belleville Ave

TAP CLEARED

OWNER: _____

31-313

MEASURES:

914 Belleville Ave

Date: 3/25/2024

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper

Size: 3/4"

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 22 UOM Feet

PPRESS 3/4" PROGRESS MALE M ADP ADAPTER (3-4)" Units 2 UOM Each

MeterCou 3/4" Meter Coupling p- (3-4)" Units 6 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

DATE

BEF.

AFT.

REMARKS

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 10706 5/8" H lead

TAP CLEARED

LOCATION: 914 Belleville Ave.

DATE

BEF.

AFT.

REMARKS

OWNER: L. Methot

7/23/58

Reamed

MEASURES: 5/8"

H lead

July 18, 1904

S from Hamlin

~~Hamlin Hill Rd. (E)~~ 263.4 ft. 24.5

W from E line

Belleville Ave. 11.5 ft. 8.8

W from W line

House 22.0 ft. 20.8

N from S line

House 2.1 ft. 1.6

Measures of 1" Corporation

S x S line Hamlin 26.5'

E x W line Belleville Av. 23.0'

July 23, 1958 Renewed from tap to a point 4 ft. from tap
 4 ft. - 3/4" copper tubing; 1-3/4" x 3/4" cop to I.f.
 cplg., fig. 413; 1# wiping solder; tap reamed.

- - -

July 25, 1967 This service was hit by the gas co., while
 digging to repair a gas main leak.
 2 - 3/4" x 5/8" ford NoC-1107 (EX.strong); 1ft. - 3/4"
 copper tubing; 1- 3/4" curb stop Mueller; This stock is
 by the gas main 18 ft. W x E line of Belleville Ave.

- - -

August 15, 1972 Renewed from 1/2 ft. outside curb stop
 to 6 1/2 ft. inside curb stop.

7 ft. - 3/4" Copper tubing 2 wipe joints

3/4" H ays curb stop

12/23/77: Zoppo renewed from the main to the curb stop.

29 ft.-3/4" copper; 3/4" Ford Curb stop; 1" Ford Corporation;

[illegible]