APPLICATION No.: 10734 2	TAP CLEARED			
LOCATION: 131 Cedar Grove	DATE	BEF.	AFT.	REMARKS
OWNER: Angelo Mello				
MEASURES: 18				
W from Cotter 19.0 ft. S from N line Cedar Grove 6.9 ft.				
E from W line House 8.9 ft.				
Sept. 14, 1977: Renewed 6" outside curb stop to 5 ft. insidel. 5.5 ft3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to cop.				
adapt. XS; Caldwell stop box;	*			
August 15,1994: Arcadia Exc.renewed from the newly installed				
8" ductile main on Cotter St. to the property line Cont.supplied all stock & will maintain trench				
26 ft 3/4" copper tubing 1-3/4" curb stop 1- Caldwell stop box 1-3/4 x 5/8 lead-cop adapt.xs				
1- 3/4" corporation tap				
NOTE: This service goes under sanitary sewer into the cellar 6 ft deep at prop line				
NEW MEASURE: S x N line Cedar Grove ST. 6.3 ft				

METER HISTORY						CHARGE OUTS		
DATE	SET	SIZE	MAKE	NUMBER	READING	TEST	REMARKS	
					1/			
			0.00			,		
				.54				
	19.							