

APPLICATION No.: 10781

TAP CLEARED ✓

LOCATION: 72 Jenny LindOWNER: Chas. Cornell

MEASURES:

3/4"

S from

Hillman

58.1 ft.

W from E line

Jenny Lind

6.8 ft.

S from N line

Houseq

7.8 ft.

DATE

BEF.

AFT.

REMARKS

7/19/76

Reamed

March 1, 1973 Renewed from $\frac{1}{2}$ ft. outside curb stop to
inside cellar.

✓ 19 $\frac{1}{2}$ ft. - $\frac{3}{4}$ " Copper tubing (11 ft. inside)

$\frac{3}{4}$ " Curb Stop Hays Caldwell Stop Box

1 wipe joint

- - -

July 19, 1976 Renewed from the main to 3 ft. in front
of the main.

✓ 3 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " x $\frac{3}{4}$ " Fig. 413

$\frac{5}{8}$ " x $\frac{3}{4}$ " lead to copper adaptor XXS

St 6' x 3' Warr.

- - -

6/13/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to property line

25 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;

1 - 1" x $\frac{3}{4}$ " reducer. Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]