

APPLICATION No.: 10785 3/4"

TAP CLEARED

LOCATION: 685 Cottage St. Collin St.

DATE

BEF.

AFT.

REMARKS

OWNER: Hannah J. Finnerty

5/22/97: tap reamed

MEASURES: 3/4"

07-08-1904

N from

Collins

20.2 ft.

E from W line

Cottage

910 ft.

S from N line

House

8.0 ft.

11-4-04

4:00

2004-450-2563

11/17/04

Tap Reamed

2/10/10 8:00

2010-0701994

2-10-10

Tap reamed

Jan. 22, 1974 Renewed from 1/2 ft. outside curb stop
to the property line.

6 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop

1 wipe joint

3/4" lead to copper adaptor
XS

Stop Box

- - -

Street reconstruction May 22, 1997

Renewed from main to curb stop

Stock: 9.5ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x3/4 Fig 413

11/9/04 Renewed from 1/2 ft. outside curb stop to inside cellar.

(7 ft. inside property line). Stock: 12 ft. 3/4" copper tubing;

3/4" x 3/4" cop-cop cplg., comp.

Note: need to check pressure and/or ream tap....very low pressure.

11/17/04 Renewed from main to a point 3 ft. Stock: 3 ft. 3/4"
copper tubing; 3/4" x 3/4" cop-cop cplg., comp; 3/4" x 3/4"

Fig. 413

Tap reamed

2/10/10 - City crew reamed tap

3 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop
cplg; 1 - 3/4" x 3/4" Fig. 413. Foreman: Frank Bento

Comp

[illegible]

CHARGE OUTS