

LOCATION: 322 Austin St.

OWNER: Frank V. Macedo

MEASURES:

3/4"

L lead

July 28, 1904

W from

Shawmut Ave.

79.0 ft.

N from S line

Austin

7.8 ft.

E from W line

House

9.9 ft.

Nov. 18, 1961 Renewed from property line to meter
inside cellar. 14 ft. - 3/4" copper; Installed new
shutoff; 1 lb. wiping solder;

May 10, 1972 Renewed from main to property line
14 ft. - 3/4" Copper tubing 3/4" Hays curb stop
3/4" cop to cop cplg. at line 1" x 3/4 Fig. 413

5-3-99 Replaced 3/4" Curb Stop by installing a new 3/4"
Curb Stop along side old one. Stock: 1 - 3/4" Curb Stop.

1/12/04 Repaired broken 6" sewer service. Excavated
& replaced 10 ft. of 6" Sewer pipe. Also rodded 6"
service going E / W. Had truck 515 Cleaned dead end SMH
Stock: 10 ft. 6" PVC; 6" straight fernco; 2 - 6"
clay - pvc fernco; 6" x 6" WYE

DATE

BEF.

AFT.

REMARKS

5/10/72

Reamed

5/3/99 19991901277

METER HISTORY

CHARGE OUTS

[illegible]