

APPLICATION No.: 10820

TAP CLEARED

LOCATION: 159 Rockland St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: July 29, 1904

7/15/68 Ream

W X Briggs St 37.0 ft

S X N Line Rockland St 7.2 ft

E X W Line House 8.7 ft

1" Copper Service

10/22/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (Ft) 20

Distance from curb stop to meter (ft) 26

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3

Total length of new pipe installed (ft) 46

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: yes size 1"

Remarks: exisiting new 4" gas pipe on street is located

3LF running parallel away from curb of the sidewalk

Exisiting new 4" gas pipe is 3VF from top of pipe to top of grade

Existing old gas pipe is located 3VF parallel and besides the new 4" gas line on street

[illegible]