

LOCATION: 11 Orchard St.

OWNER: Raanan Katz

DATE

BEF.

2/17/98

MEASURES: 3/4"

L lead

Aug. 12, 1904

W from

Orchard St.

65.2 ft.

S from N line Union St.

7.6 ft.

W from W line bldg.

7.5 ft.

Dec. 6, 1978: Renewed from 6" outside curbstop to 6½ ft. inside. 7 ft. - 3/4" copper; 3/4" curbstop; 2-5/8" x 3/4" lead-copper adapt. XXS; Caldwell stop box;

2/12/98 Renewed from curb stop to ins. cellar. (13.0 ft. ins. prop. line) Stock: 20.0 ft. 3/4" Copper tubing, 1 #1 - Caldwell Stop Box,

5/14/99 M. Pavao Const. renewed from main to curb stop Stock by contractor: 27 ft - 3/4" copper tubing, 1 - 3/4" curb stop, 1 - Caldwell stop box, 1 - 5/8" x 3/4" Fig. 413. M. Pavo Const. to maintain cut.

Note: new measures from curb stop S.N. line Union 6'.

REAMED TAP 5/14/99

3/4" Copper

SIDEWALK

BRADBURY-WARING, INC.

Note.

See went down side
walk almost back
of Bldg. Made new
hook in front of house
Put Copper!

METER HISTORY

CHARGE OUTS

[illegible]