

APPLICATION No.: 10841

TAP CLEARED

LOCATION: 353 Davis St.

OWNER: Engelbert Esenback

MEASURES:

5/8"

E from	Church	178.4
S from N line	Davis	9.3
E from W line	House	10.6

June 18, 1974 Renewed from the main to the property line.

32 ft. - 3/4" Copper tubing 3/4" Curb stop

5/8" x 3/4" lead to copper adaptor XS

Stop Box 3/4" x 3/4" Fig. 413

- - -

1" Copper Service; 06/04/2018 Lead Service Line
Replacement Program, Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1 in, Water Pressure 70

Distance from main to curb stop (ft) n/a

Distance from curb stop to meter (ft) 13.5

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 16.5

Curb stop replaced: NO, Corporation Replaced: NO

Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

6/18/74

Reamed

[illegible]

CHARGE OUTS

7-19-60

