

APPLICATION No.: 10842

TAP CLEARED 8374-1283

LOCATION: 361 Davis St.

OWNER: Angelo Tavano

MEASURES:

5/8"

E from	Church	96.0
S from N line	Davis	9.5
E from WW line	House	12.2

Nov. 22, 1957 Rewoped joint ath the main
1 lb. wiping solder

JUN 17 1983 --Renewed from 6" outside to 5.0 ft. inside
curb stop. 5.5 ft.-3/4" copper; curb stop; stop box;
2- 5/8" x 3/4" lead-cop. adapt. XS;

Feb 14, 2018 Renewed service main to meter. 38" 3/4" copper tubing, 3/4" 90°
threaded copper elbow, 3/4" x 1/2" brass bushing, 3/4" curb stop valve, 5/8"
corp adaptor, 3/4" ball valve, CI curb stop box Ronnie A

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11/22/57

reamed

METER HISTORY

[illegible]

CHARGE OUTS