

10874

LOCATION: 152 Washington St

OWNER:

31-313

MEASURES:	W X Orchard St	117.5 ft
	N X S Line Washington St	7.9 ft
	E X W Line House	3.4 ft

1" Copper Service 12/6/2018

# Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Water pressure 80, Diameter 1in

Distance from main to curb stop (ft) 8.3

Distance curb stop to meter (ft) 22

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 3.4

Total length of new pipe installed (Ft) 8.3

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: no size 3/4"

Remarks: 1-3/4 union installed 1LF outside curb stop.

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

8/16/66 Ream

[illegible]