

APPLICATION No.: 10880

TAP CLEARED ✓

LOCATION: 6 GREENE ST

OWNER: FREDERICK D BROWNING

31-313

MEASURES: 5/8" H Lead Oct. 3, 1904

S from BEDFORD ST 104.0 ft

W from E line GREENE ST 7.2 ft

S from N line HOUSE 1.0 ft

Sept. 14, 1994

Biszko Cont. renewed from newly installed 8" ductile main on  
Greene ST. to curb stop Cont. supplied all stock  
19 ft 3/4" copper tubing 1-3/4" curb stop  
1- Caldwell stop box 1-3/4" corporation tap  
Insp. F Bento

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]



APPLICATION No.: 10880

## TAP CLEARED

LOCATION: 6 Greene St.,

OWNER: Frederick D. Browning

MEASURES: 5/8" H lead Oct. 3, 1904

S from Bedford St. 104.0 ft.

W from E line Greene St. 7.2 ft.

S from N line house 1.0 ft.

April 10, 1958 Renewed from curb stop to meter inside cellar

The water dept. supplied & installed 7 ft. of copper tubing from the curb stop to the property line  
 Owner's plumber supplied and installed 11 ft. of copper tubing from the property line to meter.

Water Dept. Report:

7 ft. of 3/4" copper tubing type K, soft

1 lb. wiping solder

Jaeger 1/2 hr.

1 sidewalk cut: 4' x 2' cement

Frasier

Silva

12/27/91: Renewed from main to a point 2ft. Stock: 2ft. 3/4"

copper tubing 1-3/4x5/8 lead-cop adapt.xxs 1-3/4" corp.tap

1- 4"x3/4 service saddle=====

DATE

BEF.

AFT.

REMARKS

11/26 9152 1205

[illegible]

## CHARGE OUTS.

[illegible]