

APPLICATION No.: 10923

LOCATION: 522 Bolton St

OWNER:                     

MEASURES: Dec 2, 1904

N from Rockland St 101.3'

W from E line Bolton St 8.5'

N from S line house 11.8'

1" COPPER SERVICE

10/17/2018: Lead service line replacement program

phase 1: TYPE CU, Diameter 1", Water Pressure 90

Contractor: P. Gioioso & Sons

Distance from main to curb stop 24.0'

Distance curb stop to meter 22.3'

Distance from curb face to curb stop 1.5'

Depth of service 4.5'

Total length of new pipe installed 46.3'

Curb stop replaced: YES    Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished: YES Size 1"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

9 -	22 -	76	Reamed
-----	------	----	--------

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

Ties:

## CHARGE OUTS

