

APPLICATION No.: 10932

TAP CLEARED

LOCATION: 12 McGurk St

DATE

BEF.

AFT.

REMARKS

OWNER:

9/25/96 Ream

31-313

MEASURES: November 22, 1904

S X Welcome St 64.0 ft

W X E Line McGurk St 9.0 ft

S X N Line House 16.8 ft

1" Copper Service

04/17/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25

Distance from curb stop to meter (ft) 16.7

Distance from curb stop to curb face (ft) 2.2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 16.7

Curb stop replaced: No size 3/4"

Corporation replaced: NO size 3/4"

Ball vavle replaced: Yes size 1"

Remarks: 1-3/4 union installed 1LF outside
curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

