

✓ APPLICATION No.: 10957

TAP CLEARED 8634-0014

LOCATION: 9 Viñall

OWNER: Onesime Deschaine

MEASURES: 1" <sup>11</sup>/<sub>32</sub>

S from	Cove	138.8 ft.
E from W	Viall	10.0 ft.
N from S	House	13.3 ft.

Laid in trench excavated by Sewer Dept. for drain.

Dec. 27, 1976 Renewed from 6" outside curb stop to  
inside cellar.

16 ft. - 3/4" Copper tubing (8 ft. inside)  
3/4" Curb Stop Caldwell Stop Box  
5/8" x 3/4" lead to copper adaptor XXS

8/18/86: Renewed from main to a point 1 ft.

Stock: 1 - 3/4 x 5/8 lead to cop adapt. xs 1 - 3/4 x 5/8 Fig.413

1 ft. 3/4" copper tubing =====

4/3/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 10

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1

Depth of service (ft) 5

Total length of new pipe installed (ft) 10

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced : no

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1/9/64			5/8" Trident Mg.	16811571					

## CHARGE OUTS

