

APPLICATION No.:

10978

TAP CLEARED



LOCATION: <sup>276</sup>~~274~~ Elm  
 OWNER: Geo. E. Tripp

INACTIVE SER

MEASURES: Measures of new 3/4" curb stop:

E x E line Cedar St. 167.1 ft.  
 E x W line Bldg. 4.4 ft.  
 N x S line Elm St. 3.0 ft.  
 N x N line Bldg. 9.0 ft.

~~5/8"~~

W from ~~Cottage~~ 156.0  
 N from S line ~~Elm~~ 7.2  
 E from W line ~~Barn~~ 3.5

May 22, 1972 Renewed from 2 ft. inside curb stop to a point  
 5 ft. inside curb stop 3 ft. - 3/4" Copper tubing  
 2 wipe joints

Dec. 5, 1974 Renewed from the new 8" main in Elm St. to  
 a point 6 ft. inside property line.

21 ft. - 3/4" Copper tubing 3/4" McDonald corp.  
 3/4" McDonald curb stop 5/8" x 3/4" Ford lead to  
 Buffalo Stop Box copper adapt. XS  
 (6 ft. inside prop. line)

July 6, 1975 Repaired leak at curb stop. Tightened outside  
 coupling of curb stop. No stock used.

[illegible]

## CHARGE OUTS

[illegible]