

TAP CLEARED 8907-1951 ✓

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

2/16/89: TAP REAMED

12/18/90: TAP REAMED

S from	Elm	119.5 ft.
W from E line	Pierce	7.2 ft.
S from N line	House	11.5 ft.

23½ ft. of 3/4" copper tubing (15 ft. inside) 1 lb. wiping solder  
1 3/4" Hays curb stop 1 Caldwell stop box

2/16/89: Renewed from main to a point lft. Stock: lft. 3/4"  
copper tubing 1-3/4x5/8 lead to cop adapt. xs  
1 - 3/4x5/8 Fig.413

12/18/90: Renewed from main to curb stop  
Stock: 16ft. 3/4" copper tubing 1-3/4" curb stop  
1- Caldwell stop box 1- 3/4x5/8 Fig.413

6/16/05 Renewed from newly installed 8" main to a point 9.0 ft.  
Stock: 9.0 ft. 3/4" copper tubing; 3/4" cop-cop cplg., comp;  
3/4" corp tap

[illegible]

## CHARGE OUTS

[illegible]