APPLICATION No.: 11033	TAP CLEARED 83-090415			
LOCATION: 33 Viall	DATE	BEF.	AFT.	REMARKS V
OWNER: Gadelard Millitte				
MEASURES: 5/8*				
MAR 2 1983 -Renewed 12" outside curbstop to the meter. 18.6 ft3/4" copper (8' inside); 3/4" curb stop; same stop box; 5/8" x 3/4 2 lead-cop. adapt. XXS; 9/24/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type Cu, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 12 Distance from curb stop to meter (ft) N/A Distance from curb face to curb stop (ft) 2 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 12 Curb stop replaced: Yes size 1" Corporation replaced: No				
	1			

