

APPLICATION No.: 11056

## TAP CLEARED

LOCATION: 74 Nelson St

OWNER:

31-313

MEASURES:

June 1, 1905

E X E Line Crapo St

397.7 ft

N X S Line Nelson St

8.4 ft

W X E Line House

6.9 ft

1" Copper Service

07/30/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 6.5

Distance from curb stop to meter (ft) 11

Distance from curbface to curb stop (ft) 1.4

Depth of service (ft) 4.8

Total length of new pipe installed (ft) 14

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball vavle replaced: no size 5/8"

Remarks 1-3/4 union installed where shown

1/2 lead service where shown

DATE

BEF.

AFT.

REMARKS

[illegible]

### CHARGE OUTS

