

LOCATION: 343 Bowditch

OWNER: Annie Dixon

MEASURES: 5/8"

W from

S from N line

E from W line

L lead *Copper*

Bowditch

Tinkham

House

July 11, 1905

45.0 ft.

8.7 ft.

8.3 ft.

June 27, 1957 Renewed 2 ft. inside curb stop.
2 ft. - 3/4" copper; 2# solder.

Aug. 8, 1977: Renewed from 6" outside curb stop to prop. line;
10 1/2 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box; 2 Wipe
joints;

4/3/89 Hot Water poor pressure Steve Costa

3/24/08 - City renewed service from main to property line
32 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop
box; 1 - 5/8" x 3/4" lead to copper adapt. xs; 1 - 5/8" x 3/4"
Fig. 413. Tap reamed. Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

*3/24/08 9:00**2008-1300 479*

3-24-08

Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]