APPLICATION No.: 11107		TAP CLEARED			
LOCATION:148 Rockland St	DATE	BEF.	AFT.	REMARKS	
OWNER:					
OWNER:  MEASURES: July 17, 1905  E X Briggs St  N X S Line Rockland St  W X E Line House  11.0 ft  1" Copper Service  10/23/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 92 Distance from main to curb stop (ft) 7 Distance from curb stop to meter (ft) 17 Distance from curb face to curb stop (ft) 1.5 Depth of service (ft) 4 Total length of new pipe installed (ft) 24 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: Yes size 1"					