

APPLICATION No. 11111 3/4"

TAP CLEARED

8822-0051LOCATION: 25 ButtonwoodOWNER: Hiram F. Sparrow

DATE

BEF.

AFT.

REMARKS

6/1/88: TAP REAMED

MEASURES: 3/4"

N from Lake 318.7 ft.

E from W line Buttonwood 8.6 ft.

N from S line House 1.1 ft.

6/1/88: Renewed from main to prop line.

Stock: 18ft. 3/4" copper tubing 1-3/4" curb stop1-Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs1-3/4x5/8 Fig.413 =====6-12-01 Silva Const. renewed from newly installed 8"
main to a point 4 ft.. Stock: 4ft-3/4" Coppertubing, 1-3/4"x3/4" cop ro cop cplg., comp.1-3/4" Corporation tap. Silva Const to maintain cut.

4/21/16: water service renewed from curb stop to meter

5/8" meter Contractor: Franklin Utility Inspector

P.Reynolds

METER HISTORY

[illegible]

CHARGE OUTS