

APPLICATION No.: 11116

TAP CLEARED

LOCATION: 520 Maxfield

OWNER: Jos. Britto

MEASURES: 5/8"

E from

N from S line

E from W line

Florence

Maxfield

House

202.0 ft.

6.4 ft.

2.8 ft.

DATE

BEF.

AFT.

REMARKS

10-13-99 Tap reamed

Oct. 7, 1964 Renewed from 1 ft. outside curb stop to
property line.

4 ft. - 3/4" Copper tubing

3/4" cop. cplg.

3/4" cop to cop stop

1# wiping solder

- - -

10-13-99 DW White renewed from main 1 ft. outside curb
stop. Stock: 6 ft. - 3/4" Copper tubing, 1 - 3/4" Curb
Stop(same), 1 - Caldwell Stop Box(same), 1 - 5/8" x 3/4"
cop to cop cplg., comp. 1 - 5/8" x 3/4" Fig. 413.
DW White to maintain cut. DW White found copper on
property line to curb s top.

8/29/08 - West End Water Main Rehab Contract # 4 - Perrina Const/
Renewed water service from main to a point 3.5 ft
3.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected bt Tim Ives, CDM

[illegible]