

APPLICATION No.: 11129

TAP CLEARED

12-2  
86490748

LOCATION: 350 Sawyer

OWNER: Edward A Gerard

MEASURES: 3/4"

W from	Jean	86.7 ft.
N from S line	Sawyer	9.4 ft.
W from E line	House	3.6 ft.

-----  
April 9, 1959 Renewed  $\frac{1}{2}$  ft. outside curb stop to a point 4 ft.  
inside curb stop.  
 $4\frac{1}{2}$  ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop  
2 lbs. wiping solder  
-----

November 26, 1962 Service #11129 was repaired from 1 ft inside  
property line to meter inside building.  
8 ft. of 3/4" copper tubing  
Stock supplied and installed by owner's plumber.  
-----

12/3/86: Renewed from  $\frac{1}{2}$ ' outside curb stop to ins. cellar.  
(12ft. ins. prop line) Stock: 20ft. 3/4" copper tubing  
1 - 3/4x5/8 lead to cop adapt. xxs - leak inside property from owners previous work

Street reconstruction June 13, 1997  
Renewed from main to curb stop  
Stock: 8ft 11" 3/4" copper tubing 1-3/4x5/8 Fig 413  
=====

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]