

APPLICATION No.: 11145

TAP CLEARED

8944-007DLOCATION: 9 SpruceOWNER: Jose GabrielMEASURES: 3/4"Copper08-10-2005

S from

Hillman77.3 ft.

E from W line

Spruce6.7 ft.

N from N line

Barn1.3 ft.

 November 10, 1954 Renewed from property line to meter inside the cellar.

30 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber.

10/30/89: Renewed from main to prop line. Stock: 15 ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box
 1 - 3/4 x 3/4 cop to cop cplg. comp. new tap on new main

~~Aug~~ At 28ft., 1989 Renewed from newly installed 6" ductile main to a Brito Const. supplied & installed stock:

1/2 ft. - 3/4" copper tubing

1 - 3/4" corp. tap

1 - 5/8" x 3/4" lead to cop adapt XXS

Councilman Barnes called about cuts man does not want cold patch on sidewalk

4/26/12 - City crew reset curb stop box --Jarred Medeiros

DATE

BEF.

AFT.

REMARKS

✓

[illegible]

CHARGE OUTS

[illegible]