

APPLICATION No.: 1116

TAP CLEARED 8421-2014

LOCATION: 71 Walden

OWNER: Paul <sup>M</sup>c Cabe

3/4 COPPER

MEASURES:	S from	Maxfield	89.5 ft.
	E from W	Walden	6.1 ft.
	S from N	house	6.3 ft.

✓ May 7, 1951 Renewed from main to property line.  
1 3/4" cop. to cop. curb stop 1 3/4" cop. x 3/4" I.P.F.coup  
15 ft. of 3/4" copper tubing

March 19, 1979 Stop box full of cement - Installed new Caldwell Stop box, complete - Possibly by owner to avoid being shut off for non-payment.

May 29, 1984 - Renewed from 1.0 ft. outside of property line to inside cellar.

12.0 Ft. - 3/4" copper tubing (11 Ft. inside)

(copper supplied by owner)

1 - 3/4" x 3/4" copper to copper cplg. comp.

6-2-95 S&B Const. renewed from the newly installed  
8" ductile main to a point 3.0 ft., S&B Const. supplied  
stock:, 3.0 ft. - 3/4" Copper tubing, 1 - 3/4" corporation  
tap. S&B Cont. to maintain cut.

5/22/06 Farland Cont. renewed service from curb stop to meter. NOTE: SERVICE OUTSIDE FOUNDATION IS 8" TO 2' BELOW COVER. CITY NOT RESPONSIBLE IF SERVICE FREEZES.

VOIDED NEW SERVICE #33225 - 1½"

TURN OVER FOR MORE INFO

[illegible]

## CHARGE OUTS

5-13-67

1-30-39

5/8

Rock <sup>Mg.</sup>

1976843

5/31/06	Renewed from main to a point 3 ft.	Stock: 3 ft. 3/4" copper tubing.
---------	------------------------------------	----------------------------------

NOTE: SERVICE PULLED BY FARLAND ENT. WHILE ~~RENEWING~~ SERVICE.