APPLICATION No.:11162	I	TAP CLEARED		
LOCATION: 331 Orchard st	DATE	BEF.	AFT.	REMARKS
OWNER:	6/6/95	Ream		
MEASURES; Aug 25, 1905 S X Washington ST E X W Line Orchard St S X N Line House 3.5 ft 1" Copper Service 10/03/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 90 Distance from main to curb stop (ft) 9 Distance from curb stop to meter (ft) 21 Distance from curb face to curb stop (ft) 2 Depth of service (ft) 3 Total length of new pipe installed (ft) 30 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: Yes size 1"				