

APPLICATION No.: 11175

LOCATION: 122 Thompson St

OWNER:

31-313

MEASURES: S X Thompson St
W X E Line Briggs St
N X S Line House

Sept. 15, 1905

49.7 ft

9.3 ft

2.0 ft

1" Copper Service

11/2/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 23

Distance from curb stop to meter (Ft) 14.2

Distance from curb face to curb stop (ft) 1.4

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 14.2

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: water service off Briggs St

1-3/4" union installed 1LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

7/5/95 Ream

[illegible]