

APPLICATION No. 11196 5/8"

TAP CLEARED

LOCATION: 355-7 Coggeshall St.

OWNER: A. Lariviere

DATE BEF. AFT. REMARKS

7/14/97: tap reamed

MEASURES:

5/8"

Lead

10-05-1905

E from

Ashley Blvd.

197.8 ft.

S from N line

Coggeshall

8.2 ft.

E from Wline

Bldg.

5.0 ft.

July 14, 1997: street reconstruction

Renewed from main to prop line

Stock: 32ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

1-3/4x5/8 Fig 413

=====

5/29/12 - City crew repaired section of water service  
that was damaged by NStar Gas Company's Sub-contractor  
Fenney Bros. - Renewed service from tap to curb stop

22 ft - 3/4" copper tubing; 1 - 3/4" curb stop;

1 - 3/4" x 3/4" cop to cop cplg

Foreman: Jarred Medeiros

-----

[illegible]

## CHARGE OUTS

[illegible]