

APPLICATION No.: 1120

TAP CLEARED

LOCATION: 82 Thomas

OWNER: Charles A Pate

MEASURES: 5/8"

N from	Sycamore	85.6 ft.
W from E line	Thomas	6.9 ft.
S from N line	House	12.2 ft.

July 8, 1965 Renewed from main to a point 3 ft. from main  
3 ft. of 3/4" copper tubing 1 reused corporation 5/8"  
1 lb.wiping solder

August 25, 1965 Renewed service from curb stop to  $2\frac{1}{2}$  ft. inside curb stop.  
 $2\frac{1}{2}$  ft. of  $3/4$ " copper tubing 1 lb. wiping solder

July 27, 1979 Installed a new 2" small main pipe on Thomas St. This service has a 2 x 2 x 3/4" Tee with a 3/4" Curb stop acting as a tap.

7/27/79: Franklin renewed service from the main to the meter. 31 ft.-3/4" copper; 3/4" curb stop; stop box;

[illegible]

## CHARGE OUTS

[illegible]