

APPLICATION No.: 11202

LOCATION: 811 South First St

TAP CLEARED

OWNER:

31-313

MEASURES:

N X Cove	151.6 ft
E X W Line First	7.0 ft
S X N Line of House	13.0 ft

1" Copper Service

01/07/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 10

Distance from curb stop to meter (ft) 16.8

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 16.8

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1 LF outside curb stop

DATE

BEF.

AFT.

REMARKS

9/21/99 Ream

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

lies:

