

APPLICATION No.: 11208-3/4"

TAP CLEARED

LOCATION: 384 NorthOWNER: Chas. H McKennaMEASURES: 3/4" Cop

E from	Beech	81.0 ft.
N from s Line	North	7.5 ft.
E from W line	House	5.8 ft.

May 13, 1974 Renewed from 6" outside curb stop to
inside cellar.

15 ft. 3/4" copper tubing 3/4" curb stop
Stop Box 1 wipe joint

4/12/93 IF THEY COMPLAINT ABOUT PRESSURE WE LATER RENEW

FROM MAIN TO C/S

1/8/04 Renewed from main to a point 1/2 ft. outside curb stop.
Stock: 8 ft. 3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp;
5/8" x 3/4" Fig. 413 Tap reamed

1/13/04 Replaced section of 6" sewer on the house service. Stock:
6 ft. 6" PVC pipe; 2 - rubber cplgs. clay-PVC

9/2/2008 West End Water Main Rehab Project - Perrine Construction
tied this service into new water main

1" Corp. Tap; 1" x 3/4" Reducer

Inspected by: Tim Ives, CDM

DATE

BEF.

AFT.

REMARKS

1/8/03 630 AM 2004-020-3455

1/8/04 Tap reamed

[illegible]

CHARGE OUTS

[illegible]