

APPLICATION No.: 11210

LOCATION: 9 Thompson St

TAP CLEARED

OWNER:

DATE BEF. AFT. REMARKS

31-313

8/20/76 Ream

MEASURES: E X County St 97.0 ft
S X N Line Thompson 7.2 ft
E X W Line House 2.2 ft
11/6/2018 Lead Service Replacement Program
1" Copper Service
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 90
Distance from main to curb stop (ft) 20.7
Distance curb stop to meter (ft) 17.5
Distance from curb face to curb stop (ft) 1.7
Depth of service (ft) 4.1
Total length of new pipe installed (ft) 20.7
Curb stop replaced: Yes size 1"
Corporation replaced: Yes size 1"
Ball valve replaced: No size 3/4"
Remarks: 1-3/4" union installed 1LF outside
curb stop

[illegible]