

APPLICATION No.: 11247

TAP CLEARED 8824-391P

LOCATION: 641 Maxfield

OWNER: Angelo Peroni

MEASURES: 3/4"

E from

Rockdale

86.0 ft.

S from N line

Maxfield

7.0 ft.

E from W line

House

3.0 ft.

6/16/88: Renewed from 1/2' outside curb stop to a point 2 ft. from prop line. Stock: 4 ft. 3/4" copper tubing 1-3/4" curb stop  
1 - Caldwell stop box. 2 3/4" x 5/8" lead to copper adapt XXS  
=====

9/17/03 Renewed from main to property line. Stock:  
25 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop  
box; 5/8" x 3/4" lead-cop adapt. xxs; 5/8" x 3/4" Fig.  
413; Tap reamed

8/25/08 - West End Water Main Rehab Contract # 4 - Perrina Const.  
Renewed water service from main to a point 4 ft  
4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer  
Inspected by Tim Ives, CDM  
-----

DATE

BEF.

AFT.

REMARKS

9/17/03

Tap reamed



[illegible]