

APPLICATION No.: 11271

TAP CLEARED

LOCATION: 220 Rivet St.OWNER: Manuel Pereira Paiva

MEASURES:

$\frac{1}{2}$ "	H lead	Dec.16,1905
E from W line	Hall St.	4.5 ft.
N from S line	Rivet St.	9.0 ft.
E from W line	house	8.0 ft.

March 14, 1977 Renewed from 6" outside curb stop to
7½ ft. inside curb stop.

8 ft. - ¾" Copper tubing ¾" Curb Stop
Caldwell Stop Box 2 - 5/8" x ¾" lead to copper
adaptor XS

1" Copper Service - - -

12/10/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95 (meter)

Distance main to curb stop (ft) N/A

Distance curb stop to meter (ft) 18

Distance curb face to curb stop (ft) 1.8

Depth of service (ft) 4

Total length of new pipe installed (ft) 18

Curb stop replaced: No Corporation Replaced: no

Ball valve replaced: yes size 1"

[illegible]