

11275

LOCATION: 28 Viall St

OWNER:

31-313

MEASURES: N X Ruth St

W X E Viall St

S X N House

4/8/2019 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23

Distance curb stop to meter (ft) 20.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 43.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

8/9/86 Reamed

[illegible]

CHARGE OUTS

