

APPLICATION No.: 11294

## TAP CLEARED

LOCATION: 170 Dartmouth St

OWNER: \_\_\_\_\_

31-313

MEASURES: Dec. 28, 1905

E X Dartmouth St 32.3 ft

N X S Rockland St 7.5 ft

W X E House 17.0 ft

1" Copper Service

11/28/2018 Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso &amp; Son

Type CU, Diameter (in) 1, Water Pressure 90

Distance from main to curb stop (ft) 50.3

Distance curb stop to meter (ft) 14.5

Distance from curb face to curb stop (ft) 1.6

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 64.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball Valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

6/9/95 Ream

12/21/95

[illegible]