

APPLICATION No.: 11295

TAP CLEARED 8448-0716

LOCATION: 336 Tinkham

OWNER: B. Glugal

MEASURES: 5/8"
 E from Church 77.4 ft.
 N from S line Tinkham 9.0 ft.
 E from W line house 2.7 ft.

 February 9, 1959 Renewed from 1/2 ft. outside curb stop to a point
 2 ft. inside.
 2 1/2 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop
 2 lbs. wiping solder

Nov. 27, 1984: Renewed from 1/2' outside curb stop to
 ins. cellar (12 ft. ins prop. line)
 Stock: 21 ft. 3/4" copper tubing 1 3/4" curb stop
 1 Caldwell stop box 1 3/4 x 5/8 lead to cop adapt. XXS
 1" Copper Service 5/22/2018

Lead Service Line Replacement Program
 Phase 1, Contractor P Gioioso & Son
 Type CU, Diameter 1 in, Water pressure 72
 Distance curb stop to main (ft) 10
 Distance curb stop to meter (ft) N/A
 Distance from curb face to curb stop (ft) 2
 Depth of service (ft) 4.2
 Total length of new pipe installed (ft) 10
 Curb stop replaced: Yes size 1"
 Corporation replaced: yes size 1"
 Ball valve replaced: no

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9/4/59		5/8	Calmet	1663875					

CHARGE OUTS

