

APPLICATION No.: 11301 3/4"

TAP CLEARED

LOCATION: 616-18 Cottage St.

OWNER: Mary A. Donovan

MEASURES: 3/4"

S from	Willow	68.0 ft.
W from E line	Cottage	9.0 ft.
N from S line	House	6.0 ft.

Dec.22-1952 Renewed with copper tubing 3 ft. on side walk side of curb stop, and 1 ft. on street side of curb stop.

4 ft. of 3/4" copper tubing 3/4" cop. to cop. stop fig. 415

2 Wiping solder Renewed 1 ft. at corporation.

1 ft. of 3/4" copper tubing 3/4" cop. to I.P.S. coupling fig 413

1# Wiping solder.

DEC 22 1982 -- Renewed from 1.0 ft. outside curbstop to the property line. 8.5 ft. 3/4" copper; 3/4" curbstop; stop box; 2- 5/8" x 3/4" lead-cop. adapt. XXS;

Street reconstruction June 9, 1997

Renewed from main to curb stop

Stock: 22.5 ft 3/4" copper tubing 1-3/4" curb stop

same caldwell stop box 1-3/4x5/8 Fig 413

=====

DATE

BEF.

AFT.

REMARKS

6/9/97: tap reamed

METER HISTORY

[illegible]

CHARGE OUTS

CHARGE OUTS