

APPLICATION No.: 11317

TAP CLEARED ✓

LOCATION: 320 Tinkham

OWNER: Cecelia Poczalets

MEASURES: 5/8"

E from	Church	209.4 ft.
N from S line	Tinkham	9.2 ft.
W from E line	house	9.3 ft.

-----  
 August 16, 1965 Renewed service from main to 4 ft. from main.  
 4 ft. of 3/4" copper tubing 1 5/8" reused corporation  
 1 lb. wiping solder coupling  
 -----

Feb. 24, 1976 Renewed from the main to the property  
 line.

20 ft. - 3/4" Copper tubing 3/4" Curb Stop  
 Caldwell Stop Box 3/4" x 3/4" Fig. 413  
 5/8" x 3/4" lead to copper  
 adaptor XXS

1" Copper Service 5/18/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 72

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 97

Distance from curb face to curb stop (ft) 2.5

Depth of service (Ft) 3.8

Total length of new pipe installed (ft) 100

Curb stop replaced: no corporation replaced: no

Ball valve replaced: yes size 1"



[illegible]