

APPLICATION No.: 11327

TAP CLEARED 8817-0071

LOCATION: 1211 Cove Rd.

OWNER: Manuel J. Morais

MEASURES: $\frac{1}{2}$ "

H lead

Apr. 6, 1906

W from

County St.

463.2 ft.

S from N line

Cove Rd.

6.5

9.0 ft.

W from E line

house

1.8 ft.

October 29, 1974 Renewed from the main to a point $5\frac{1}{2}$ ft. inside curb stop.

✓ 14 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Curb stop

$\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413

$\frac{5}{8}$ " x lead to copper adaptor

Caldwell Stop Box

XS

Contractor supplied all stock except Stop Box

Due to the widening of Cove Rd. the curb stop was relocated $2\frac{1}{2}$ ft. northerly.

✓ 4/25/88: Reset curb stop box

✓ 6/2/88: Renewed from $\frac{1}{2}$ ' outside curb stop to ins. cellar (10 ft. ins. prop line) Stock: 20ft. $\frac{3}{4}$ " copper tubing.

Complained about rain water going into cellar

7/26/90

[illegible]

CHARGE OUTS

[illegible]