

APPLICATION No.: 11350

TAP CLEARED

LOCATION: 82 Crapo St

OWNER:

31-313

MEASURES: March 29, 1906

N X Rivet St 114.3 ft

W X E line Crapo St 7.2 ft

N X S line House 3.4 ft

1" Copper service

05/14/2019 Lead service line replacement program

Phase 1, Contractor P. Gioioso & SON

Type CU, Diameter (in) 1, Water pressure 100

Distance from curb stop to main (ft) 20

Distance from curb stop to meter (ft) 14.8

Distance from curb face to curb stop (ft) 1.6

Depth of service (ft) 4.6

Total length of new pipe installed (ft) 14.8

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1 ft outside
curb stop

DATE

BEF.

AFT.

REMARKS

11/30/93

07/14/1995

[illegible]