

APPLICATION No.: 11362TAP CLEARED 8814-5628LOCATION: 164 David St.OWNER: Albino SantosMEASURES: 5/8"

H lead

Apr. 16, 1906

W from

Brock Ave.

250.3 ft.

N from S line

David St.

8.7 ft.

W from E line house

12.8 ft.

4/14/88: Renewed from 1 ft. outside curb stop to ins. cellar.  
(8 ft. ins. prop line) 10 ft. curb stop to prop line.

Stock: 18 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 1-3/4x5/8 lead to cop adapt. xxs.

DW White renewed from main to curb stop. Stock:

9 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop(same)

1 - Caldwell Stop Box (same) 1 - 5/8" x 3/4" cop to cop  
cplg., comp. 1 - 5/8" x 3/4" Fig. 413. DW White to  
maintain cut.

DATE

BEF.

AFT.

REMARKS

9-27-99 Tap reamed

*after April 13 19:20 P.M.*

[illegible]

## CHARGE OUTS

[illegible]