

APPLICATION No.: 11430

LOCATION: 97-99 Dartmouth

## TAP CLEARED

DATE BEF. AFT. REMARKS

OWNER:

31-313

MEASURES: June 28, 1906

S from Borden St 71.2'

E from W line Dartmouth St 910'

S from N line house 13.0'

N from S Line house 11.0'

E from E line house 13.7'

Main to property line 35.0'

Pipe inside property 9.0'

1" COPPER SERVICE

9-19-2018: Lead service line replacement program

phase 1: Contractor P. Gioioso &amp; Sons

TYPE CU, Diameter 1 inch, Water Pressure 82

Distance from main to curb stop 26.7'

Distance curb stop to meter 15'

Distance from curb face to curb stop 1.5'

Depth of service 4.1'

Total length of new pipe installed 26.7'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished: NO Size 3/4"

Remarks: 1- 3/4" union located 1.0 feet outside curb stop

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

