



LOCATION: 117 Cedar Grove
OWNER: Napoleon Gregoire

DATE BEF. AFT. REMARKS

6/3/57

Reamed

MEASURES: 5/8"

N from Cedar Grove 7.5 ft.
W from E line Cotter 7.0 ft.
N from S line Bldg. 3.6 ft.

June 3, 1957 Renewed from main to a point 4 ft. from main

4 ft. - 3/4" Copper tubing 3/4" cop to i.f. cplg.
1 # wiping solder - - - fig. 413

5/15/53 renewed from curb stop to inside cellar.

11 ft. - 3/4" copper tubing

Feb. 17, 1959 Renewed from a point 4 ft. from main to curb stop.

16 ft. - 3/4" Copper tubing 1 - 3/4" cop stop, fig 415

1 - 3/4" cop to cop cplg. A-1525

Note: This service has now been renewed with copper tubing from the main to inside cellar.

August 12, 1994:

Arcadia Exc. renewed from the newly installed 8" ductile main on Cotter ST. to a point 2 ft. Cont. supplied all stock & will maintain trench

2ft-3/4" copper tubing 1-3/4x3/4 cop-cop cplg. comp. 2ft east of main 1-3/4" corporation tap

NOTE: this serv. was copper from main to ins. cellar

no record of work

Insp. M Rose III

METER HISTORY

CHARGE OUTS

[illegible]

CHARGE OUTS