

APPLICATION No.: 11491

TAP CLEARED

LOCATION: 46 Pierce

DATE

BEF.

AFT.

REMARKS

OWNER: Stephen K. Bowney

10/6/75

Reamed

MEASURES: 5/8"

N from	Court	200.6 ft.
W from E line	Pierce	7.0 ft.
S from N line	House	2.3 ft.

11/9/96

960200488

Service Leak May 12, 1975 Renewed from 6" outside curb stop to the prop. line.

5 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 1 wipe joint
5/8" lead to copper adapt. XS

Oct. 6, 1975 Renewed from the main to the curb stop.
20 ft. - 3/4" Copper tubing 3/4" x 3/4" Fig. 413

6/15/05 Renewed from newly installed 8" main to curb stop.

Stock: 10.0 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 3/4" x 3/4" cop-cop cplg., comp; 3/4" Corp. tap
Silva Const.

4/25/23 Contractor City of New Bedford
Renewed Curb stop to Meter
3/4" 3/4" Copper Tubing Type-K Units 20 UOM Feet
MeterCou 5/8" Meter Coupling p-(5/8)" Units 2 UOM Each
(3/4)" 3/4" PROPRESS 90 Units 1 UOM Each
C-Elbo 3/4" 90* Copper Elbow W-(3-4)" Units 1 UOM Each
CSValve- 3/4" Curb Stop Valve Units 1 UOM Each
CI-CRB-B Cast Iron Curb Stop Boxes X Units 1 UOM Each
(3-4)" Ball 3/4" Ball Valve Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS