

'31-313

APPLICATION No.: 11521

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

OWNER:

'31-313

MEASURES:

E X Church St

268.0 ft

S X N Line Tinkham St

8.5 ft

E X W Line House

2.7 ft

1" Copper Service 5/17/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in Water pressure 70

Distance from main to curb stop (ft) 23.3

Distance from curb stop to meter (ft) 25.3

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 48.6

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

[illegible]