

11536

OWNER:

31-313

Oct 1, 1906

S from Division St 93.7'

E from W line So. Second St 6.9'

S from N Line house 9.7'

7-30-2019

1" COPPER SERVICE 7.30.2019

Lead service line replacement program Phase 1,

Contractor: P. Gioioso & Son,

TYPE CU; Diameter 1inch, Water Pressure 100

Distance from main to curb stop 8'

Distance curb stop to meter 15.7'

Distance from curb face to curb stop 1.5'

Depth of service 3.8'

Total length of new pipe installed 15.7'

Curbs stop replaced : NO Size 3/4"

Corporation replaced:NO Size 3/4"

Ball VALVE FURNISHED: YES Size 1"

DATE _____

BEF.

AFT.

REMARKS

[illegible]