

APPLICATION No.: 11543

LOCATION: 61 Covell St

OWNER:

31-313

MEASURES:

MEASURES:
E X Acushnet Ave 456.5 ft

S X N line Covell St 8.1ft

E X W line House 12.4

1" Copper Serive

5/6/2019 Lead Service Line Replacement Program

Phase 1, P Gioioso & Son

Type: CU, Diameter (in)1, Water Pressure 90

Distance main to curb stop (ft) 26

Distance curb stop to meter (ft) 20.4

Distance from curb face to curb stop (ft) 3.7

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 20.4

Curb stop replaced: no, size 3/4"

Corporation replaced: no, size 3/4"

Ball Valve Furninshed: yes, size 1"

Remarks: union installed 1' ft outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]