APPLICATION No.:11547	TAP CLEARED			
LOCATION: 23 Salisbury St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: Oct 12, 1906 N X Ruth St E X W Line Salisbury St N X S Line House 11.6 ft 1" Copper Service 04/01/2019 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 10 Distance curb stop to meter (ft) 17.5 Distance from curb face to curb stop (Ft) 1.5 Depth of service (ft) 4 Total length of new pipe installed (ft) 27.5 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: Yes size 1"				

